

Minutes of the public works committee

City municipal building

Tuesday, September 13th 2022

1. roll call taken at 6:30 pm. Alderman Tom McCarthy, Kevin Melby, Carson Culver and street superintendent Terry Nelson were present.
2. Motion to waive reading of minutes by Carson Culver. 2nd by Tom McCarthy. motion carried.
3. Superintendents report. Terry reported that the 7th street project is near completion. The black dirt has been installed and the 1st lift of asphalt is on. Sewer cleanouts need to be adjusted and retaining walls put back in place and then seeding. The 2nd lift of asphalt may be the week of the 19th of September. The over heating problem on an end loader has been fixed. Terry and the guys removed the head and replaced a bad head gasket. The estimated cost at a dealer was \$4000.00. We had about \$200.00 in parts, Thats a huge savings.

The water dept. fixed the curb stop at Dan Millers property on Court st. While fixing that issue it was discovered that the adjoining property had the same issue. When removing the sidewalk it was noticed that the roof drain was broken. Steve Krueger called the property owner who called a plumber and fixed the pipe. the curb and gutter was replaced in front of both properties.

The empty lot by Bowen Cemetery has been filled with extra dirt from the 7th st. project.

The water dept. replaced several lead services on Ira st. We are waiting on a price to over lay the west side of the street with an asphalt curb.
4. Discussion and possible action on approving bills. the public works committee reviewed and approved the monthly bills and to send to finance recommending approval.
5. Motion to adjourn by Kevin Melby, 2nd by Tom McCarthy. motion carried